

DAVAO DE ORO STATE COLLEGE
PUROK 10, POBLACION, COMPOSTELA, DAVAO DE ORO
QUARTERLY REPORT ON GOVERNMENT PROJECTS/PROGRAM/ACTIVITIES
As of December 20, 2025

	Publicized Project/Program/Activity (Amount in Million Pesos)												Status of Publicized Project/Program/Activity (Amount in Million Pesos)		Remarks
	Name/Particulars & ID No.	Location	Total Project Cost		Contractor's Name	Contractor's Financial Capacity	Date Started (Commencement)	Completion Date					% of Completion	Total Cost to Date	
			Original	Revised				Original Expected Completion Date	No. of Extension	Reason for Extension	Revised Expected Completion Date	Actual Date Completed			
1	Upgrading of Perimeter Fence in Montevista	Montevista, Davao De Oro	5,111,949.13	5,622,724.13	AGRF BUILDERS AND SUPPLY	213,240,628.54	May 28, 2024	Nov. 30, 2024	3	Due to heavy rainfall	Feb. 19, 2025	Apr. 14, 2025	100%	4,951,433.93	Completed
2	Electrical Power Distribution System in Main Campus	Compostela, Davao de Oro	9,577,443.15	9,749,978.00	MITCH CONSTRUCTION CORP.	253,290,743.59	June 24, 2024	Oct. 27, 2024	3	Due to challenges of NORDECO requirements/Powerhouse construction	Apr. 23, 2025	Apr. 23, 2025	100%	8,140,826.68	Completed
3	Retrofitting and Renovation of Food Innovation Center	Compostela, Davao de Oro	2,396,545.78	2,636,184.56	MICAH CONSTRUCTION AND SUPPLY	661,553,912.00	Sept. 23, 2024	Mar. 23, 2025	1	Due to variation	Apr. 21, 2025	Apr. 21, 2025	100%	2,156,891.20	Completed
4	Construction of a Five-Story Thirty - Classroom Administrative/Academic Building in Main Compostela Campus	Compostela, Davao de Oro	30,000,000.00		ZJN DEVELOPMENT CONSTRUCTION AND SUPPLY CORP.	538,849,247.02	Jan. 23,2025	July 21,2025	1	Due to pending completion of preceeding project	N/A	N/A	49.99%		Work Suspension Order issued by DPWH Regional Office XI dated February 8, 2025. Furthermore, the funds were directly downloaded to DPWH as the implementing agency.
5	Construction of Five-Storey Academic Building in Compostela Main Campus (Phase 2)	Compostela, Davao de Oro	67,321,000.00		c/o DPWH										The project cannot be implemented at this time, as its execution is contingent upon the completion of the ₱30,000,000 project
6	Purchase of College Van (replacement)	Compostela Main Campus	3,690,000.00		TOYOTA TAGUM CITY	1,641,125,135.00	Jan. 26, 2025	Mar. 26, 2025				Mar. 20, 2025	100%	3,690,000.00	Completed
7	Purchase of Research & Development Division Van (replacement)	Compostela Main Campus	3,690,000.00		TOYOTA TAGUM CITY	1,641,125,135.00	Jan. 26, 2025	Mar. 26, 2025				Mar. 20, 2025	100%	3,690,000.00	Completed
8	Purchase of College Pick-up for the SUC President (replacement)	Compostela Main Campus	2,298,000.00		IMAGE MOTORS DAVAO DEL NORTE, INC	218,299,768.40	Jan. 23, 2025	Mar. 23, 2025				Jan. 21, 2025	100%	2,298,000.00	Completed
9	Purchase of Asset Management System	Compostela Main Campus	3,980,000.00		AVTECH INFORMATION TECHNOLOGY SELUTIONS, INC.	65,755,215.00	Feb. 29, 2025	Aug. 29, 2025				Aug. 4, 2025	100%	3,980,000.00	Completed
10	ICT Equipment	Compostela Main Campus	899,200.00		MILES COMPUTER VENTURES CORPORATION	27,728,967.50	Jan. 18, 2025	Mar. 18, 2025				Jan. 27, 2025	100%	899,200.00	Completed
11	Internet Subscription	Compostela Main Campus	2,800,000.00		INNOVE COMMUNICATIONS, INC.	Committed Line of Credit/Credit Line Certificate @ Mizuho Bank, Ltd.@ 280,000.00	June 13, 2025	Aug. 16, 2025				July 16, 2025	100%	2,800,000.00	Completed
12	Renovation and Improvement of Supply and Property Unit Office, Procurement Unit/BAC Office & Crim. Deftac	Compostela Main Campus	1,230,957.09		MICAH CONSTRUCTION AND SUPPLY	713,924,212.08	Sept. 07, 2025	Jan. 07, 2025					80%	984,765.67	On going

13	Rehabilitation of Agri Laboratories (Chem Lab., An. Sci, Crop Prot., Biological Science Lab. Physical Sicence Lab and 3 Lab Offices)-Lab. Unit	Compostela Main Campus	1,877,078.39		BDF CONSTRUCTION	650,091,630.00							0%	-	Awaiting sign contract from supplier
----	--	------------------------	--------------	--	------------------	----------------	--	--	--	--	--	--	----	---	--------------------------------------

Prepared by:



DOMILYN B. DANGIN
Procurement Unit Head

Reviewed by:



CONSTANTINE MOZART N. QUIBLAT, ECE
Planning Officer III

Reviewed by:



ROTCHIL G. PIASTRO
Accountant III

Approved by:



LILYBETH M. MATUNHAY,PHD
SUC President I